

Project name: Budapest One Business Park Phase III.
Project ID: 1201910581



Quarterly Water Testing

The below schedule addresses the requirements of optimization Feature 35, part 1 in the WELL Building Standard v1 and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05

FEATURE 35: PERIODIC WATER QUALITY TESTING and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05
See measurable water parameters and frequency below.
See the required number of the sampling points in ""Mintavételi pontok száma"" spreadsheet (5% of the total number of fixtures per configuration is required to measure (max. 4 fixture per configuration)
- water dispenser with filter counts as different water treatment compared to unfiltered main supply-water

Budapest ONE Phase III.								
Dátum / Date	Mintavétel helye / Sampling point	Arzén / Arsenic [mg/L]	Higany / Mercury [mg/L]	Ólom / Lead [mg/L]	Réz / Copper [mg/L]	Zavarosság / Turbidity [NTU]	Összes kólibaktérium / Total coliforms	TESTING PERFORMED BY
Maximum határérték / Limit		0.01 mg/L.	0.002 mg/L.	0.01 mg/L	1.0 mg/L.	1.0 NTU.	0 CFU / not detected	
Frequency / Gyakoriság		quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	Negyedévente / quarterly	
Mintavételi pontok száma és/ vagy helye	3+1							
Reasons to measure		v1 F35 & Innovation: v2 pilot W05	v1 F35 & Innovation: v2 pilot W06	v1 F35 & Innovation: v2 pilot W07	v1 F35 & Innovation: v2 pilot W08	Innovation: v2 pilot W05	Innovation: v2 pilot W05	
09/09/2024	4th floor restroom	0,002	0,000	0,001	0,018	0,58	0	Eurofins Analytical Services Hungary Kft.
	8th floor restroom	0,002	0,000	0,001	0,013	0,49	0	
	Rooftop water dispenser	0,001	0,000	0,001	0,001	0,75	0	
	P1 bicycle changing room	0,002	0,000	0,001	0,019	0,67	0	