

Project Name: Budapest One Business Park Phase II.
Project ID: 1201910580



Quarterly Water Testing

The below schedule addresses the requirements of optimization Feature 35, part 1 in the WELL Building Standard v1 and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05

Budapest ONE Phase II.								
Dátum / Date	Mintavétel helye / Sampling point	Arzén / Arsenic [mg/L]	Higany / Mercury [mg/L]	Ólom / Lead [mg/L]	Réz / Copper [mg/L]	Zavarosság / Turbidity [NTU]	Összes kólbaktérium / Total coliforms	TESTING PERFORMED BY
Maximum határérték / Limit		0.01 mg/L.	0.002 mg/L.	0.01 mg/L	1.0 mg/L.	1.0 NTU.	0 CFU / not detected	
Frequency / Gyakoriság		quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	Negyedévente / quarterly	
Mintavételi pontok száma és/ vagy helye	3+1							
Reasons to measure		v1 F35	v1 F35	v1 F35 & Innovation: v2 pilot W05	v1 F35 & Innovation: v2 pilot W05	Innovation: v2 pilot W05	Innovation: v2 pilot W05	
YYYY/MM/DD								
2024 09 05	Laboratory assesment was finalisen on 13th September, 2024							
	Rooftop water dispenser	0,0016	<0,0002	<0,0005	<0,0005	0,49	0	Eurofins Analytical Services Hungary Kft.
	8th floor restroom	0,0016	<0,0002	0,0012	0,0322	0,37	0	
	3th floor restroom	0,0020	<0,0002	<0,0005	0,1330	0,59	0	
	P2 FM team kitchenette	0,0018	<0,0002	0,0025	0,0322	0,73	0	
2024 12 06	Laboratory assesment was finalised on 12h December 2024							
	Rooftop water dispenser	0,0012	<0,0002	<0,0005	<0,0005	11,5	0	Eurofins Analytical Services Hungary Kft.
	8th floor restroom	0,0015	<0,0002	<0,0005	0,0077	25,4	0	
	5th floor restroom	0,0017	<0,0002	0,0042	0,1540	15,3	0	
	P2 bicycle restroom	0,0012	<0,0002	0,0036	0,1560	17,8	0	
2025 03 05	Laboratory assesment was finalised on 28th February 2025							
	P2 bicycle restroom	NA	NA	NA	NA	<0,25	0	Eurofins Analytical Services Hungary Kft.
	Rooftop water dispenser	NA	NA	NA	NA	<0,25	0	
	5th floor restroom	NA	NA	NA	NA	<0,25	0	
	8th floor restroom	NA	NA	NA	NA	<0,25	0	
2025 05 09	Laboratory assesment was finalised on 20 May 2025							
	Rooftop water dispenser	0,0014	<0,0002	<0,0005	<0,0005	<0,25	0	Eurofins Analytical Services Hungary Kft.
	8th floor restroom (male) #1	0,0015	0,0002	0,0005	0,0099	<0,25	0	
	5th floor restroom (male)	NA	NA	NA	NA	<0,25	0	
	P2 bicycle restroom (male) #1	NA	NA	NA	NA	<0,25	0	
	P2 bicycle restroom (male) #2	0,0016	<0,0002	0,0012	0,0358	NA	NA	
	P2 FM kitchen	0,0016	<0,0002	0,0043	0,0990	NA	NA	