

Project Name: Corvin Innovation Campus 1
Project ID: 1201910528



Quarterly Water Testing

The below schedule addresses the requirements of optimization Feature 35, part 1 in the WELL Building Standard v1 and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05

FEATURE 35: PERIODIC WATER QUALITY TESTING and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05								
See measurable water parameters and frequency below.								
All water being delivered to the project area for human consumption is tested quarterly (with reports submitted annually to the IWBI) for the presence of the following dissolved metals or metalloids.								

Corvin Innovation Campus I.								
Dátum / Date	Mintavétel helye / Sampling point	Arzén / Arsenic [mg/L]	Higany / Mercury [mg/L]	Ólom / Lead [mg/L]	Réz / Copper [mg/L]	Zavarosság / Turbidity [NTU]	Összes kólibaktérium / Total coliforms	TESTING PERFORMED BY
Maximum határérték / Limit		0.01 mg/L.	0.002 mg/L.	0.01 mg/L	1.0 mg/L.	1.0 NTU.	0 CFU / not detected	
Frequency / Gyakoriság		quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	Negyedévente / quarterly	
Mintavételi pontok száma és/ vagy helye	3+1							
Reason to measure		v1 F35 és innováció (v2 pilot W05)	v1 F35 és innováció (v2 pilot W05)	v1 F35 és innováció (v2 pilot W05)	v1 F35 és innováció (v2 pilot W05)	v2 pilot W05 innováció miatt	v2 pilot W05 innováció miatt	
DD / MM / YYYY								
08 August 2024	Well room - ground floor	0,002	0,0002	0,001	0,020	0,07	0	ACSOS
	Break room - 8th floor	0,002	0,0002	0,001	0,019	0,22	0	
	Handwashing - floor 8	-	-	-	-	0	0	
	Handwashing - floor 4	-	-	-	-	0	0	
	Shower - floor -1	-	-	-	-	0	0	
08/05/2025 (report: 21/05/2025)	Lobby water dispenser - ground floor	<0,001	<0,00005	<0,001	0,278	<0,10	0	Naturcell Consulting Kft. (& BÍOKÖR Kft.)
	Well room - ground floor	0,002	<0,00005	<0,001	0,009	-	-	
	Disabled restroom - ground floor	-	-	-	-	<0,10	0	
	FM kitchenette - P2	0,004	<0,00005	<0,001	0,005	-	-	
	Male bicycle changing room	0,002	<0,00005	<0,001	0,019	<0,10	0	
	Tenant restroom - 8th floor	-	-	-	-	<0,10	0	
18/06/2025 (report: 27/06/2025)	Lobby water dispenser - ground floor	0,001	<0,00005	<0,001	<0,002	<0,10	0	Naturcell Consulting Kft. (& BÍOKÖR Kft.)
	Well room - ground floor	0,002	<0,00005	<0,001	0,007	-	-	
	Disabled restroom - ground floor	-	-	-	-	0,14	0	
	FM kitchenette - P2	<0,001	0,00013	<0,001	0,004	-	-	
	Male bicycle changing room	<0,001	0,00083	<0,001	0,004	0,14	0	
	Tenant restroom - 8th floor (8.48)	-	-	-	-	0,44	0	