

Project name: Budapest One Business Park Phase III.
Project ID: 1201910581



F35 & F105 Quarterly Water Testing

The below schedule addresses the requirements of optimization Feature 35, part 1 in the WELL Building Standard v1 and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05

FEATURE 35: PERIODIC WATER QUALITY TESTING and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05								
See measurable water parameters and frequency below.								
See the required number of the sampling points in ""Mintavételi pontok száma"" spreadsheet (5% of the total number of fixtures per configuration is required to measure (max. 4 fixture per configuration)								
- water dispenser with filter counts as different water treatment compared to unfiltered main supply-water								

Budapest ONE Phase III.								
Dátum / Date	Mintavétel helye / Sampling point	Arzén / Arsenic [mg/L]	Higany / Mercury [mg/L]	Ólom / Lead [mg/L]	Réz / Copper [mg/L]	Zavarosság / Turbidity [NTU]	Összes kólbaktérium / Total coliforms	TESTING PERFORMED BY
Maximum határérték / Limit		0.01 mg/L.	0.002 mg/L.	0.01 mg/L	1.0 mg/L.	1.0 NTU.	0 CFU / not detected	
Frequency / Gyakoriság		quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	quarterly / Negyedévente	Negyedévente / quarterly	
Mintavételi pontok száma és/ vagy helye	3+1							
Reasons to measure		v1 F35 & Innovation: v2 pilot W05	v1 F35 & Innovation: v2 pilot W06	v1 F35 & Innovation: v2 pilot W07	v1 F35 & Innovation: v2 pilot W08	Innovation: v2 pilot W05	Innovation: v2 pilot W05	
DD/MM/YYYY								
09/09/2024	Laboratory assesment is finished on 16th September, 2024 Report number: 918628/1							Eurofins Analytical Services Hungary Kft.
	4th floor restroom	0,0017	<0,0002	0,0007	0,0180	0,58	0	
	8th floor restroom	0,0017	<0,0002	0,0005	0,0133	0,49	0	
	Rooftop water dispenser	0,0014	<0,0002	<0,0005	<0,0005	0,75	0	
	P1 bicycle changing room	0,0016	<0,0002	0,0007	0,0185	0,67	0	
06/12/2024	Laboratory assesment is finished on 20th December, 2024 Report number: 946466/1							Eurofins Analytical Services Hungary Kft.
	Rooftop water dispenser	0,0010	<0,0002	<0,0005	<0,0005	1,13	0	
	8th floor restroom	0,0017	<0,0002	<0,0005	0,0047	27,8	0	
	5th floor restroom	0,0015	<0,0002	0,0007	0,0270	17,1	0	
	P1 bicycle changing room	0,0014	<0,0002	0,0010	0,0369	34,4	0	
17/02/2025	Laboratory assesment is finished on 26th February, 2025 Report number: 959819/1							Eurofins Analytical Services Hungary Kft.
	Rooftop water dispenser	NA	NA	NA	NA	<0,25	NA	
	8th floor restroom	NA	NA	NA	NA	<0,25	NA	
	5th floor restroom	NA	NA	NA	NA	<0,25	NA	
	P1 bicycle changing room	NA	NA	NA	NA	<0,25	NA	
14/05/2025	Laboratory assesment is finished on 24th May, 2025 Report number: 982402/1							Eurofins Analytical Services Hungary Kft.
	Rooftop water dispenser	0,0015	<0,0002	<0,0005	0,0005	<0,25	0	
	8th floor restroom	0,0015	<0,0002	<0,0005	0,0130	<0,25	0	
	5th floor restroom	0,0016	<0,0002	<0,0005	0,0051	<0,25	0	
	P1 bicycle changing room	0,0015	<0,0002	0,0005	0,0005	<0,25	0	