

Project name: Budapest One Business Park Phase III.
Project ID: 1201910581



F35 & F105 Quarterly Water Testing

The below schedule addresses the requirements of optimization Feature 35, part 1 in the WELL Building Standard v1 and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05

FEATURE 35: PERIODIC WATER QUALITY TESTING and for Innovation: v2 pilot [W01.3 c & W02.7 c]=W05

See measurable water parameters and frequency below.

See the required number of the sampling points in ""Mintavételi pontok száma" spreadsheet (5% of the total number of fixtures per configuration is required to measure (max. 4 fixture per configuration)

- water dispenser with filter counts as different water treatment compared to unfiltered main supply-water

| Budapest ONE Phase III. | | | | | | | | |
|---|---|-----------------------------------|-----------------------------------|-----------------------------------|-----------------------------------|------------------------------|--|---|
| Dátum / Date | Mintavétel helye / Sampling point | Arzén / Arsenic [mg/L] | Higany / Mercury [mg/L] | Ólom / Lead [mg/L] | Réz / Copper [mg/L] | Zavarosság / Turbidity [NTU] | Összes kólibaktérium / Total coliforms | TESTING PERFORMED BY |
| Maximum határérték / Limit | | 0.01 mg/L. | 0.002 mg/L. | 0.01 mg/L | 1.0 mg/L. | 1.0 NTU. | 0 CFU / not detected | |
| Frequency / Gyakoriság | | quarterly / Negyedévente | quarterly / Negyedévente | quarterly / Negyedévente | quarterly / Negyedévente | quarterly / Negyedévente | Negyedévente / quarterly | |
| Mintavételi pontok száma és/ vagy helye | 3+1 | | | | | | | |
| Reasons to measure | | v1 F35 & Innovation: v2 pilot W05 | v1 F35 & Innovation: v2 pilot W06 | v1 F35 & Innovation: v2 pilot W07 | v1 F35 & Innovation: v2 pilot W08 | Innovation: v2 pilot W05 | Innovation: v2 pilot W05 | |
| DD/MM/YYYY | | | | | | | | |
| 19/08/2025 | Laboratory assesment is finished on 28th August, 2025 Report number: 1010990/1 | | | | | | | Eurofins Analytical Services Hungary Kft. |
| | Rooftop water dispenser | 0,0012 | <0,0002 | <0,0005 | <0,0005 | 0,25 | 0 | |
| | 8th floor restroom | 0,0017 | <0,0002 | 0,0008 | 0,0184 | 0,25 | 0 | |
| | Ground floor disabled restroom | 0,0015 | <0,0002 | 0,0010 | 0,0083 | 0,25 | 0 | |
| 2025 11 28 | Laboratory assesment was finalised on 9th December, 2025 | | | | | | | Eurofins Analytical Services Hungary Kft. & Eurofins Food and Feed Testing Budapest Kft. (Coliform) |
| | Rooftop water dispenser | 0,0015 | <0,0002 | <0,0005 | <0,0005 | <0,25 | 0 | |
| | 8th floor restroom, female, #2 | 0,0018 | <0,0002 | 0,0025 | 0,1050 | <0,25 | 0 | |
| | Ground floor disabled restroom | 0,0017 | <0,0002 | 0,0011 | 0,0412 | <0,25 | 0 | |
| | 3rd floor restroom, female, #2 | 0,0018 | <0,0002 | 0,0025 | 0,1050 | <0,25 | 0 | |